Vapor Tightness Form

Reinauer Transportation Companies, LLC.
1983 Richmond Terrace
Staten Island, NY 10312 USA
(718) 816-8167 www.Reinauer.com

Barge Name: RTC 28 **Official No.:** 1212792 **Date of Test:** 4/12/23

Test Type: Pressuer **Pressure:** 41.5 **Testing Location:** Erie Basin NY / RTC 25

Compartment ID	Total Volume of Product Tank bbls (V)	Lowest PVR setting (in. of H_2O) [P(I)]	Max Permitted Ldg. rate (bbls/hr) [L]	Type of Air Dry/Inert	Date PRV Pressure obtained	Test Pressure "I" (In. of H_2O)	Amount of Drop "D" (In. of H_2O)	Pressure Reading after 30 min. (in. of H_2O) [P(f)]	Pia= P(i)/27.7	P=P(i)– P(f)	PM=0.861 * Pia * L/V	If P≤PM, vessels tight
Sample	*20,000*	*41.5*	*12,000*	*Inert*	*8 / 20 / 10*	*41.5*	*0.7*	*40.8*	*1.5*	*.7*	*0.77*	*Tight*
1P	**4934**	**41.5**	**14500**	**Dry**	**4/12/23**	**41.5**	**.5**	**41.0**	**1.5**	**.5**	**3.7**	**Tight**
1S	**4934**			**Dry**			**.5**	**41.0**	**1.5**	**.5**	**3.7**	**Tight**
2P	**4563**			**Dry**			**.5**	**41.0**	**1.5**	**.5**	**3.9**	**Tight**
2S	**4563**			**Dry**			**.5**	**41.0**	**1.5**	**.5**	**3.9**	**Tight**
3P	**4772**			**Dry**			**.5**	**41.0**	**1.5**	**.5**	**3.9**	**Tight**
3S	**4772**			**Dry**			**.5**	**41.0**	**1.5**	**.5**	**3.9**	**Tight**

Load Rate BBLS / HR	PV Settings Pressure		PV Setting Vacuum		Pressure Drop	Max Input Voltage	Max Input Current	Total Connected Inductance	Total Conducted Capacitance
	100 %	80 %	100 %	80 %					
14000	1.75	1.45	.50	.40	.75	20.66vdc	155ma	0.6mh	0.18uf

List any leaks found or repairs made during annual vapor-tightness testing:

I certify that this vessel is vapor tight as required by 40 CFR 63.565 (c) (1) or EPA Method 21.

Name of Tester: Daryl Russell **Tester's Signature**: Daryl Russell

Tester's Title: Barge Superintendent **Tester's Certification**:

Witness if any: **Witness's Signature**: